

Devil's Gate Reservoir Restoration Project First Quarter Compliance Report Activities Occurring Between January 2021 and March 2021

Submitted to:

Dr. David Lin
California Dept. of Fish & Wildlife/R5
4665 Lampson Avenue, Suite C
Los Alamitos, CA 90720

Prepared for:

Mr. Tae Uk (Mark) Gim
Los Angeles County Public Works
Stormwater Engineering Division
900 S. Fremont Avenue
Alhambra, CA 91803

Prepared by:

ECORP Consulting, Inc.
2861 Pullman Street
Santa Ana, CA 92705

May 6, 2021

CONTENTS

1.0 INTRODUCTION 1
 1.1 Purpose 1
2.0 COVERED ACTIVITIES 1
 2.1 Preconstruction Surveys 1
 2.2 Biological Monitoring 2
 2.3 Project Activities 4
 2.4 Habitat Restoration Activities 4
3.0 SATISFACTION OF ITP CONDITIONS 5
4.0 MITIGATION MONITORING AND REPORTING PROGRAM 5

LIST OF TABLES

Table 1. First Quarter 2021 Preconstruction Least Bell's Vireo Survey Dates and Personnel.2
Table 2. Monitors Onsite During Work Days.....3
Table 3. Devil's Gate Mitigation Monitoring and Reporting Program.....6

LIST OF APPENDICES

Appendix A: Habitat Restoration Monitoring Logs

1.0 INTRODUCTION

1.1 Purpose

This Quarterly Compliance Report was prepared to document the activities that occurred at the Devil's Gate Reservoir Restoration Project (Project) site located in the City of Pasadena, Los Angeles County, California during the first quarter of 2021 (January through March). This Quarterly Compliance Report satisfies Condition 6.7 in the Incidental Take Permit (ITP) No. 2081-2016-031-05 that was issued for the Project from the California Department of Fish and Wildlife (CDFW), dated July 16, 2018.

Condition 6.7 in the ITP states:

"The Designated Representative or Designated Biologist shall compile the observation and inspection records identified in Condition of Approval 6.6 into a Quarterly Compliance Report during time periods when Initial Sediment Removal and Habitat Restoration activities have occurred. Quarterly Compliance Reports and a copy of the MMRP table with notes showing the current implementation status of each mitigation measure shall be submitted to CDFW's Regional Representative and Headquarters CESA Program."

This is the tenth report (Quarterly Compliance Report Number 10) submitted in accordance with ITP Condition number 6.7. This report covers activities that were conducted at the Project site between January 1 and March 31, 2021.

2.0 COVERED ACTIVITIES

2.1 Preconstruction Surveys

Per Condition 7.3.2 of the ITP, "The Designated Biologist(s) shall begin surveys 30 days before Covered Activities begin (or after a substantial break in construction monitoring) and shall continue on a weekly basis with one (1) survey conducted no more than (3) days prior to initiation of Covered Activities."

Per Conservation Measure 11a of the USFWS Informal Section 7 Consultation "Surveys by the biological monitor will be conducted a minimum of three times on separate days to determine the presence of vireo nest building activities, egg incubation activities, or brood rearing activities within 300 feet of the project area. These surveys will be conducted within the week prior to the initiation of project activities. One survey will be conducted the day immediately prior to the initiation of project activities. If no nests, nesting behavior, or brood rearing activities are detected within 300 feet of the project area, work may commence."

Preconstruction surveys for least Bell's vireo started 30 days prior to the anticipated start of ground-disturbing construction activities to prepare the site for sediment removal, which was scheduled to occur on March 31, 2021. Surveys continued weekly through the end of the first quarter reporting period as the start of ground-disturbing construction activities was delayed into April. A total of five focused least Bell's vireo preconstruction surveys were conducted during the first quarter of 2021. Table 1 shows the

preconstruction least Bell's vireo survey dates during the first quarter 2021 reporting period and the Designated Biologists that surveyed on each date.

Date	Designated Biologist
03/01/21	Christine Tischer
03/09/21	Christine Tischer
03/18/21	Christine Tischer
03/26/21	Christine Tischer
03/29/21	Lauren Simpson

No least Bell's vireos were observed or detected during the preconstruction surveys in the first quarter of 2021. The preconstruction least Bell's vireo surveys continued into the second quarter of 2021, and three surveys occurred during the week prior to the initiation of construction activities (with the final survey occurring 24 hours before). The preconstruction least Bell's vireo survey report will be included in the subsequent second quarter 2021 compliance report.

Preconstruction surveys for nesting birds were initiated on March 1, 2021 in accordance with the Nesting Bird Management Plan prepared for the Project. All conditions in the Nesting Bird Management Plan were adhered to during the first quarter of 2021 and active bird nests on the Project site were protected by no-work buffers enforced by Designated Biologists daily.

2.2 Biological Monitoring

Per Condition 6.6 in the ITP, "The Designated Biologist shall be on site daily when Covered Activities occur and when Covered Species are present, and weekly when Covered Species have potential to be present."

Per Conservation Measure 10 of the USFWS Informal Section 7 Consultation "If construction occurs between September 1 to March 14 (outside of the vireo breeding and nesting season), a designated construction monitor will conduct twice weekly inspections of the project site."

No construction related activities (including site preparation for sediment removal or sediment removal activities) occurred during this reporting period. As such, no construction monitoring or inspections occurred during this reporting period.

Daily biological monitoring of restoration activities occurred whenever vegetation removal and/or plantings took place. Nesting bird season began towards the end of this reporting quarter and Designated Biologists began identifying active bird nests on the Project site and implementing appropriate no-work buffers around said nests. Table 2 shows Project working dates and the biological monitors that were present on each date.

Devil's Gate Reservoir Restoration Project
First Quarter 2021 Compliance Report

Table 2. Monitors Onsite During Work Days.

Date	Restoration Monitors
01/04/21	Michael Walsh
01/05/21	Michael Walsh
01/06/21	Michael Walsh
01/07/21	Michael Walsh
01/08/21	Margie Pfeffer
01/11/21	Michael Walsh & Margie Pfeffer
01/12/21	Michael Walsh & Deven Kammerichs-Berke
01/13/21	Michael Walsh & Margie Pfeffer
01/14/21	Michael Walsh & Deven Kammerichs-Berke
01/15/21	Margie Pfeffer & Amy Plesetz
01/18/21	Michael Walsh & Margie Pfeffer
01/19/21	Michael Walsh & Deven Kammerichs-Berke
01/20/21	Michael Walsh & Deven Kammerichs-Berke
01/21/21	Deven Kammerichs-Berke
01/22/21	Deven Kammerichs-Berke
01/25/21	Michael Walsh & Amy Plesetz
01/26/21	Michael Walsh & Deven Kammerichs-Berke
01/27/21	Michael Walsh & Deven Kammerichs-Berke
01/28/21	Michael Walsh & Deven Kammerichs-Berke
01/29/21	No Work – Rain
02/01/21	Michael Walsh & Margie Pfeffer
02/02/21	Michael Walsh & David Wappler
02/03/21	Michael Walsh & David Wappler
02/04/21	Michael Walsh & Deven Kammerichs-Berke
02/05/21	Amy Plesetz & Deven Kammerichs-Berke
02/08/21	Michael Walsh & Amy Plesetz
02/09/21	Michael Walsh & Amy Plesetz
02/10/21	Michael Walsh & Amy Plesetz
02/11/21	Michael Walsh & Deven Kammerichs-Berke
02/12/21	Deven Kammerichs-Berke
02/15/21	No Work – Holiday
02/16/21	Michael Walsh & Amy Plesetz
02/17/21	Michael Walsh & Amy Plesetz
02/18/21	Michael Walsh & Deven Kammerichs-Berke
02/19/21	Margie Pfeffer & Deven Kammerichs-Berke
02/22/21	Michael Walsh & Amy Plesetz
02/23/21	Michael Walsh & Amy Plesetz
02/24/21	Michael Walsh & Amy Plesetz
02/25/21	Michael Walsh & Margie Pfeffer
02/26/21	Margie Pfeffer & David Wappler
03/01/21	Scott Werner & Michael Walsh
03/02/21	Michael Walsh & Margie Pfeffer
03/03/21	Michael Walsh & Amy Plesetz
03/04/21	Michael Walsh & Amy Plesetz
03/05/21	Margie Pfeffer & Amy Plesetz
03/08/21	Scott Werner & Michael Walsh
03/09/21	Michael Walsh & David Wappler
03/10/21	No Work – Rain
03/11/21	Michael Walsh & Amy Plesetz
03/12/21	Scott Werner & Margie Pfeffer
03/15/21	Scott Werner & Michael Walsh
03/16/21	Scott Werner & Michael Walsh
03/17/21	Scott Werner & Michael Walsh

Table 2. Monitors Onsite During Work Days.	
Date	Restoration Monitors
03/18/21	Michael Walsh & Margie Pfeffer
03/19/21	Michael Walsh & Amy Plesetz
03/22/21	Scott Werner & Michael Walsh
03/23/21	Scott Werner & Michael Walsh
03/24/21	Scott Werner & Michael Walsh
03/25/21	Michael Walsh & Margie Pfeffer
03/26/21	Michael Walsh & Amy Plesetz
03/29/21	Scott Werner & Michael Walsh
03/30/21	Scott Werner & Michael Walsh
03/31/21	Michael Walsh
No construction monitoring occurred because no construction activities occurred during the first quarter 2021 reporting period.	

The Project and restoration activities conducted during this quarter are summarized in the sections below.

2.3 Project Activities

No construction related Project activities were conducted onsite during the first quarter 2021 reporting period.

2.4 Habitat Restoration Activities

The following habitat restoration activities were conducted onsite during this reporting period:

- Restoration activities continued from January 4, 2021 through March 31, 2021.
- Low-growing non-native plants including perennial pepperweed (*Lepidium latifolium*), black mustard (*Brassica nigra*), shortpod mustard (*Hirschfeldia incana*), horehound (*Marrubium vulgare*), curly dock (*Rumex crispus*), passion vine (*Passiflora* sp.), small nettle (*Urtica urens*), lamb's quarters (*Chenopodium album*), tumble mustard (*Sisymbrium* sp.), shepard's purse (*Capsella bursa-pastoris*), burclover (*Medicago* sp.), henbit (*Lamium* sp.), starwort (*Stellaria* sp.), Mediterranean grass (*Schismus barbatus*), poison hemlock (*Conium maculatum*), ripgut brome (*Bromus diandrus*), cheatgrass (*Bromus tectorum*), red stemmed filaree (*Erodium cicutarium*), common barley (*Hordeum vulgare*), and wild oat (*Avena fatua*) were removed from the DG-W-1 (Johnson Field), DG-W-2 (Mining Pit), DG-2, DG-2A, DG-2B, DG-2 New Channels, DG-2-WOUS, DG-4, DG-4 Sheetflow, DG-4 Drainage, DG-4A, DG-4B, DG-4C, DG-SF-1, and DG-5 onsite restoration areas by hand pulling and using small hand tools, shovels, weed whips, hula hoes, and rakes. Small eucalyptus trees (*Eucalyptus* sp.), regrowth of eucalyptus tree stumps, and queen palm trees (*Syagrus romanzoffiana*) were removed using chainsaws. Pulled plants were removed from restoration sites daily and placed into onsite dumpsters that were emptied regularly.
- A weed steamer machine (Weedtechnics SW900) was used in DG-4 to target nonnative plants including perennial pepperweed, poison hemlock, and black mustard in lieu of permission to apply herbicide. The weed steamer machine uses a hose with a nozzle or a hood to target only the nonnative species. The hot water vapor from the steamer machine shocks the target plant species causing dieback in the plant.

- Irrigation systems were installed in DG-W-1 (Johnson Field), DG-2, DG-2 New Channels, and DG-2-WOUS in preparation for the installation of container plants.
- Container plants were installed in DG-W-1 (Johnson Field), DG-2, DG-2 New Channels, and DG-2-WOUS in accordance with the final Habitat Restoration Plan for the Project. Holes for container plants were hand-dug, dug using a handheld auger, or dug using a small excavator with auger attachment. Container plants installed included the following species: California mugwort (*Artemisia douglasiana*), coyote brush (*Baccharis pilularis*), mule fat (*Baccharis salicifolia*), Fremont's cottonwood (*Populus fremontii*), California wildrose (*Rosa californica*), California blackberry (*Rubus ursinus*), black willow (*Salix gooddingii*), red willow (*Salix laevigata*), arroyo willow (*Salix lasiolepis*), Mexican elderberry (*Sambucus mexicana*), and blue elderberry (*Sambucus nigra* ssp. *caerulea*).
- Native plant seeds were broadcasted into DG-W-1 (Johnson Field), DG-2, DG-2 New Channels, and DG-2-WOUS. Seeds were spread using a seed broadcaster and then raked into the soil. The native seed mix broadcasted during this reporting period included the following species: bicolored lupine (*Lupinus bicolor*), chilicothe (*Marah macrocarpa*), caterpillar phacelia (*Phacelia cicutaria*), common phacelia (*Phacelia distans*), California bluebell (*Phacelia minor*), ladies' tobacco (*Pseudognaphalium californicum*), and hummingbird monardella (*Monardella macrantha*).

Habitat restoration monitoring logs for this quarter detailing daily activities are included in Appendix A.

3.0 SATISFACTION OF ITP CONDITIONS

All provisions in the ITP were adhered to during Project activities conducted during this reporting period. No non-compliances were documented during this reported period. No direct or indirect take to listed species or Covered Species occurred during this reporting period. The next Quarterly Compliance Report will cover the next reporting period from April 1, 2021 to June 30, 2021.

4.0 MITIGATION MONITORING AND REPORTING PROGRAM

Per Condition 6.7 of the ITP, Table 4 presents the Mitigation Monitoring and Reporting Program table that was prepared for the Recirculated Portions of the Final Environmental Impact Report with notes showing the current implementation status of each mitigation measure.

Table 3. Devil's Gate Mitigation Monitoring and Reporting Program

MITIGATION MONITORING AND REPORTING PROGRAM Devil's Gate Reservoir Sediment Removal and Management Project							
Mitigation Measure	Implementation Phase*	Monitoring Phase*	Enforcement Agency	Level of Significance After Mitigation	Verification of Compliance		
					Initial	Date	Remarks
BIOLOGICAL RESOURCES							
MM BIO – 1: A qualified biological monitor shall be present during initial ground- or vegetation-disturbing project-related activities to provide measures and monitor for wildlife in harm's way. This includes initial ground- or vegetation-disturbing project-related activities at the annual start of each year of sediment removal or maintenance activities. Following initial project-related activities, a qualified monitoring biologist shall be present as necessary to maintain the implemented protection measures and monitor for additional species in harm's way. These protection measures shall include, as appropriate: redirecting wildlife, identifying areas that may require exclusionary devices (e.g., fencing), or capturing and relocating wildlife outside the work area. Any captured species shall be relocated to adjacent appropriate habitat that is contiguous to adjacent habitat and not impacted by project-related disturbance activities.	Pre-Sediment Removal; Sediment Removal; Reservoir Management	Pre-Sediment Removal; Sediment Removal; Reservoir Management	Los Angeles County Flood Control District	Less than significant		11/28/18 - ongoing	No initial ground- or vegetation-disturbing construction related activities occurred during the 2021 first quarter reporting period. A qualified biologist continued to be present during restoration activities requiring vegetation removal during the 2021 first quarter reporting period. See Table 2 for details.
MM BIO – 2: Within 90 days prior to ground-disturbing activities, a sensitive species educational briefing shall be conducted by a qualified biologist for construction personnel. The biologist will identify all sensitive resources that may be encountered onsite, and construction personnel will be instructed to avoid and report any sightings of sensitive species to the Los Angeles County Flood Control District (LACFCD) or the monitoring biologist. Educational briefings shall be repeated annually for the duration of the sediment removal.	Final Plans and Specifications; Pre-Sediment Removal; Sediment Removal; Reservoir Management	Pre-Sediment Removal; Sediment Removal; Reservoir Management	Los Angeles County Flood Control District	Less than significant		11/28/18 - ongoing	An initial training was conducted on the first day of construction (Nov 28, 2018). Additional trainings were provided on an as-needed basis to new project personnel afterwards during the 2021 first quarter reporting period.
MM BIO – 3: Within 90 days prior to ground-disturbing activities, a preconstruction survey shall be conducted by a qualified biologist for the presence of any sensitive species in harm's way, including coast range newt, southwestern pond turtle, and two-striped garter snake. If sensitive species are observed in harm's way, the qualified biologist will develop and implement appropriate protection measures for that species. These protection measures shall include, as appropriate: redirecting the species, constructing exclusionary devices (e.g., fencing), or capturing and relocating wildlife outside the work area. Preconstruction surveys shall be repeated annually for the duration of the sediment removal. Observations of special status species made during these surveys shall be recorded onto a California Natural Diversity Database (CNDDDB) field data sheet and submitted to CDFW for inclusion into the CNDDDB.	Pre-Sediment Removal; Sediment Removal; Reservoir Management	Pre-Sediment Removal; Sediment Removal; Reservoir Management	Los Angeles County Flood Control District	Less than significant		11/01/18 - 11/27/18, 3/15/19 - 4/14/19, 3/1/20 – 5/19/20 3/1/21 – ongoing	Preconstruction surveys for sensitive species were conducted by qualified biologists on March 17, 24, 25, 26, and 29, the results of which were prepared and sent to CDFW under a separate cover. Preconstruction least Bell's vireo surveys were initiated during the first week of March 2021. Least Bell's vireos were not documented during the first quarter 2021 reporting period. The implementation of this measure will be completed during the second quarter 2021 reporting period and will be discussed in the subsequent quarterly report (Quarter 2 2021).
MM BIO – 4: LACFCD, in consultation with a qualified biologist, will employ bird exclusionary measures (e.g., mylar flagging) prior to the start of bird breeding season to prevent birds nesting within established boundaries of the project. Prior to commencement of sediment removal activities within bird breeding season (March 1-August 31), a preconstruction bird nesting survey shall be conducted by a qualified biologist for the presence of any nesting bird within 300 feet of the construction work area. The surveys shall be conducted 30 days prior to the disturbance of suitable nesting habitat by a qualified biologist with experience in conducting nesting bird surveys. The surveys shall continue on a weekly basis with the last survey being conducted no more than	Final Plans and Specifications; Pre-Sediment Removal; Sediment Removal; Reservoir Management	Pre-Sediment Removal; Sediment Removal; Reservoir Management	Los Angeles County Flood Control District	Less than significant		3/15/19 - 4/14/19, 3/16/20 – 5/19/20 3/1/21 – ongoing	Preconstruction surveys for nesting birds started 30 days prior to the anticipated initiation of ground-disturbing activities inside the reservoir. Active bird nests within 500 feet of the Project site were documented and appropriate

Table 3. Devil's Gate Mitigation Monitoring and Reporting Program

MITIGATION MONITORING AND REPORTING PROGRAM Devil's Gate Reservoir Sediment Removal and Management Project							
Mitigation Measure	Implementation Phase*	Monitoring Phase*	Enforcement Agency	Level of Significance After Mitigation	Verification of Compliance		
					Initial	Date	Remarks
<p>three days prior to the initiation of clearance/construction work. Preconstruction surveys shall be repeated annually for the duration of the sediment removal.</p> <p>If an active nest is found, the qualified biologist will develop and implement appropriate protection measures for that nest. These protection measures shall include, as appropriate, construction of exclusionary devices (e.g., netting) or avoidance buffers. The biologist shall have the discretion to adjust the buffer area as appropriate based on the proposed construction activity, the bird species involved, and the status of the nest and nesting activity; but shall be no less than 30 feet. Work in the buffer area can resume once the nest is determined to be inactive by the monitoring biologist.</p>							no-work buffers were established. Designated Biologists monitored restoration activities daily during the nesting season during the first quarter 2021 reporting period. The implementation of this measure will be completed during the second quarter 2021 reporting period and will be discussed in the subsequent quarterly report (Quarter 2 2021).
<p>MM BIO – 5: Within 30 days prior to commencement of vegetation or structure removal activities, a preconstruction bat survey shall be conducted by a qualified biologist for the presence of any roosting bats. Acoustic recognition technology shall be used if feasible and appropriate. If either a bat maternity roost or hibernacula (structures used by bats for hibernation) are present, a qualified biologist will develop and implement appropriate protection measures for that maternity roost or hibernacula. These protection measures shall include, as appropriate: safely evicting non-breeding bat hibernacula, establishment of avoidance buffers, or replacement of roosts at a suitable location. These measures shall also include as appropriate:</p> <ul style="list-style-type: none"> To the extent feasible, trees that have been identified as roosting sites shall be removed or relocated between October 1 and February 28. When trees must be removed during the maternity roost season (March 1 to September 30), a qualified bat specialist shall conduct a preconstruction survey to identify those trees proposed for disturbance that could provide hibernacula or nursery colony roosting habitat for bats. Trees identified as potentially supporting an active nursery roost shall be inspected by a qualified biologist no greater than seven days prior to tree disturbance to determine presence or absence of roosting bats. Trees determined to support active maternity roosts will be left in place until the end of the maternity season (September 30). If bats are not detected in a tree, but the qualified biologist determined that roosting bats may still be present, trees shall be removed as follows: <ul style="list-style-type: none"> Pushing the tree down with heavy machinery instead of felling the tree with a chainsaw. First pushing the tree lightly two to three times with a pause of 30 seconds in between each nudge to allow bats to become active, and then pushing the tree to the ground slowly. Allowing the tree to remain in place for 24 to 48 hours until inspected by the qualified biologist for presence or absence of roosting bats. <p>The qualified biologist shall document all bat survey, monitoring, and protection measure activities and prepare a summary report for LACFCD.</p>	<p>Final Plans and Specifications; Pre-Sediment Removal; Sediment Removal; Reservoir Management</p>	<p>Pre-Sediment Removal; Sediment Removal; Reservoir Management</p>	<p>Los Angeles County Flood Control District</p>	<p>Less than significant</p>		<p>11/06/2018 – 11/08/2018</p>	<p>Preconstruction bat surveys were conducted prior to the initiation of project activities in the fourth quarter of 2018. No surveys related to this measure were required during the 2021 first quarter reporting period.</p>
<p>MM BIO – 6: Riversidean Alluvial Fan Sage Scrub habitat shall be restored and/or enhanced at a 1:1 ratio by acreage. LACFCD, with the help of professional restoration ecologists, will develop the means and methods of successful restoration and enhancement of this sensitive habitat. Measures to achieve not less than a 1:1 replacement, or no net loss, of Riversidean Alluvial Fan Sage Scrub shall include but not be limited to the following:</p> <ul style="list-style-type: none"> Conduct a vegetation survey within the impact area prior to commencement of vegetation removal activities to verify the impact acreage of Riversidean Alluvial Fan Sage Scrub. Identify and map the selected mitigation areas where Riversidean Alluvial Fan Sage Scrub will 	<p>Reservoir Management</p> <ul style="list-style-type: none"> Prepare Habitat Restoration Plan Identify/Map Mitigation Sites Install Plant Materials Monitor Installation 	<p>Reservoir Management</p> <ul style="list-style-type: none"> Identify Reference Sites Conduct Qualitative and Quantitative Monitoring Conduct Maintenance Implement Adaptive Management Measures, if 	<p>Los Angeles County Flood Control District</p>	<p>Less than significant</p>		<p>11/19/18 - ongoing</p>	<p>Restoration activities were continued during the 2021 first quarter reporting period.</p>

Table 3. Devil's Gate Mitigation Monitoring and Reporting Program

MITIGATION MONITORING AND REPORTING PROGRAM Devil's Gate Reservoir Sediment Removal and Management Project							
Mitigation Measure	Implementation Phase*	Monitoring Phase*	Enforcement Agency	Level of Significance After Mitigation	Verification of Compliance		
					Initial	Date	Remarks
<p>be enhanced or restored using aerial photographs. Priority for mitigation site locations shall be onsite, offsite within Arroyo Seco subwatershed, and offsite within the greater Los Angeles River watershed.</p> <ul style="list-style-type: none"> Select offsite reference sites where Riversidean Alluvial Fan Sage Scrub is the established plant community. The reference sites will be used to establish the necessary performance standards to which the mitigation site will be measured. Performance standard parameters will include percent cover of native plant species, percent cover of nonnative and invasive plant species, and native plant species richness (number of different plant species). Prepare and implement a site-specific Habitat Restoration Plan that will result in the successful restoration and enhancement at the selected mitigation sites. The Habitat Restoration Plan, at a minimum, shall include guidelines and specifications for the following: <ul style="list-style-type: none"> Site-specific container plant (if applicable) and seed palettes, Irrigation plan, Nonnative and invasive plant species removal, Maintenance and monitoring schedule, Qualitative and quantitative monitoring methodologies, Selection criteria of reference sites, Performance standards of the mitigation sites, Monitoring reports and annual reports schedule, Mitigation long-term management plan, and Funding description for implementation and long-term management. Prepare an as-built plan after the installation of the plant and seed materials has been completed to document the acreage of each restored or enhanced plant community on the mitigation sites and to show that not less than a 1:1 replacement of sensitive habitats has been achieved. Quantitatively monitor the mitigation sites until the performance standards have been met and restoration and enhancement of not less than 1:1 replacement of Riversidean Alluvial Fan Sage Scrub has been achieved. <p>Implement adaptive management measures if, during monitoring, the mitigation sites do not demonstrate measurable progress toward achieving the necessary performance standards or if unforeseen circumstances damage the mitigation sites. Adaptive management measures will include but not be limited to:</p> <ul style="list-style-type: none"> Correctively re-grade areas if hydrologic or other conditions negatively affect the mitigation sites, Add soil amendments if problem soils may be inhibiting plant growth, Replant if plant survival is low or to increase plant species cover or diversity, Install different plant species for plant species that are not surviving, and Close trails or install barriers if human-caused impacts are damaging the mitigation sites. <ul style="list-style-type: none"> Implement and monitor the required mitigation at alternative sites, chosen based on same priority methodology, if the mitigation sites do not achieve the performance standards after the implementation of adaptive management measures. LACFCD shall conduct qualitative and annual quantitative monitoring and prepare annual monitoring reports until the established performance standards are achieved. Ensure the allocation and encumbrance of the funding necessary to implement the Habitat Restoration Plan, adaptive management measures, alternative mitigation sites (if necessary), and long-term management and protection of the mitigation sites. 	<ul style="list-style-type: none"> Install Irrigation, if Necessary Prepare As-Built Report Conduct Maintenance Prepare Monitoring Reports 	<p>Necessary</p> <ul style="list-style-type: none"> Prepare Monitoring Reports Prepare Annual Reports Achieve Mitigation Site Sign- Off 					
<p>MM BIO – 7: Within 90 days prior to ground-disturbing activities, a qualified biologist shall conduct a tree survey within the project footprint to identify native city- protected trees that would be removed or potentially affected by the Proposed Project, native city-protected trees that can be avoided, and native city-protected trees that will require root zone protection. LACFCD would replace native city-protected trees that cannot be avoided. The replacement is expected to be at a 1:1 ratio by canopy acreage. The biological</p>	<p>Pre-Sediment Removal; Sediment Removal; Reservoir Management</p> <ul style="list-style-type: none"> Conduct Tree Survey 	<p>Pre-Sediment Removal; Sediment Removal; Reservoir Management</p> <ul style="list-style-type: none"> Identify Reference Sites 	Los Angeles County Flood Control District	Less than significant		10/02/2018 – 10/05/2018	Preconstruction tree surveys were conducted prior to the initiation of project activities in the fourth quarter of 2018. No surveys related to this

Table 3. Devil's Gate Mitigation Monitoring and Reporting Program

MITIGATION MONITORING AND REPORTING PROGRAM							
Devil's Gate Reservoir Sediment Removal and Management Project							
Mitigation Measure	Implementation Phase*	Monitoring Phase*	Enforcement Agency	Level of Significance After Mitigation	Verification of Compliance		
					Initial	Date	Remarks
<p>monitor shall implement measures to protect the root zone of oak trees that may be impacted immediately adjacent to the project site and along access roads. The acreage occupied by the canopies of the native city-protected trees to be removed will determine the appropriate level of tree replacement. LACFCD shall identify tree replacement areas that are no less than the acreage of the native city-protected tree canopies to be removed. Priority for tree replacement locations shall be onsite, offsite within Arroyo Seco subwatershed, and offsite within the greater Los Angeles River watershed. The number of replacement trees installed by LACFCD will be greater than the number of trees to be removed should the replacement tree be smaller and younger than the tree to be removed. LACFCD shall monitor the survival of the replacement trees for five years and replace those that do not survive within the monitoring period, ensuring that not less than 1:1 ratio of replacement, or no net loss, has been achieved.</p>	<ul style="list-style-type: none"> Identify and Protect Oak Tree Root Zones Identify/Map Mitigation Sites Prepare Habitat Restoration Plan Install Plant Materials Monitor Installation Install Irrigation, if Necessary Prepare As-Built Report Conduct Maintenance Prepare Monitoring Reports 	<ul style="list-style-type: none"> Conduct Qualitative and Quantitative Monitoring Conduct Maintenance Implement Adaptive Management Measures, if Necessary Prepare Monitoring Reports Prepare Annual Reports Achieve Mitigation Site Sign-Off 					<p>measure were required during the 2021 first quarter reporting period. Restoration activities were continued during the 2021 first quarter reporting period.</p>
<p>MM BIO – 8: A combination of onsite and offsite habitat restoration, enhancement, and exotic plant removal shall be implemented by LACFCD at a 1:1 ratio for impacted riparian habitat, sensitive natural communities, and jurisdictional waters. Habitat restoration/enhancement shall include use of willow cuttings and exotic plant species removal. Non-native, weedy habitats within the basin shall be utilized whenever possible as mitigation sites. LACFCD, with the help of professional restoration ecologists, will develop the means and methods of successful restoration and enhancement of riparian habitat, sensitive natural communities, and jurisdictional waters. Measures to achieve not less than a 1:1 replacement, or no net loss, of riparian habitat, sensitive natural communities, and jurisdictional waters shall include but not be limited to the following:</p> <ul style="list-style-type: none"> Conduct a vegetation survey within the impact area prior to commencement of vegetation removal activities to verify the impact acreages of riparian habitat (Riparian Woodland and Mule Fat Thickets), sensitive natural communities (Coastal Sage Scrub), and jurisdictional waters (federally protected wetlands). Identify and map the selected mitigation areas where riparian habitat, sensitive natural communities, and federally protected wetlands will be enhanced or restored. Priority for mitigation site locations shall be onsite, offsite within Arroyo Seco subwatershed, and offsite within the greater Los Angeles River watershed. Select offsite reference sites where riparian habitats (Riparian Woodland and Mule Fat Thickets) and sensitive natural communities (coastal sage scrub) are the established plant communities and where federally protected wetlands are present. The reference sites will be used to establish the necessary performance standards to which the mitigation site will be measured. Performance standard parameters will include percent cover of native plant species, percent cover of nonnative and invasive plant species, native plant species richness (number of different plant species), structural patch richness, and wildlife use. Prepare and implement a site-specific Habitat Restoration Plan that will result in the successful restoration and enhancement at the selected mitigation sites. The Habitat Restoration Plan, at a minimum, shall include guidelines and specifications for the following: <ul style="list-style-type: none"> Site-specific container plant and seed palettes, Irrigation plan, Nonnative and invasive plant species removal, Maintenance and monitoring schedule, Qualitative and quantitative monitoring methodologies, Selection criteria of reference sites, Performance standards of the mitigation sites, Monitoring reports and annual reports schedule, Mitigation long-term management plan, and Funding description for implementation and long-term management. Prepare an as-built plan after the installation of the plant and seed materials has been completed to document the acreage of each restored or enhanced plant community on the mitigation sites to show 	<p>Reservoir Management</p> <ul style="list-style-type: none"> Prepare Habitat Restoration Plan Identify/Map Mitigation Sites Install Plant Materials Monitor Installation Install Irrigation, if Necessary Prepare As-Built Report Conduct Maintenance Prepare Monitoring Reports 	<p>Reservoir Management</p> <ul style="list-style-type: none"> Identify Reference Sites Conduct Qualitative and Quantitative Monitoring Conduct Maintenance Implement Adaptive Management Measures, if Necessary Prepare Monitoring Reports Prepare Annual Reports Achieve Mitigation Site Sign- Off 	Los Angeles County Flood Control District	Less than significant		11/19/18 - ongoing	<p>Restoration activities were continued during the 2021 first quarter reporting period.</p>

Table 3. Devil's Gate Mitigation Monitoring and Reporting Program

MITIGATION MONITORING AND REPORTING PROGRAM Devil's Gate Reservoir Sediment Removal and Management Project							
Mitigation Measure	Implementation Phase*	Monitoring Phase*	Enforcement Agency	Level of Significance After Mitigation	Verification of Compliance		
					Initial	Date	Remarks
<p>that the sites contain not less than a 1:1 replacement of riparian habitats, sensitive natural communities, and federally protected wetlands has been achieved.</p> <ul style="list-style-type: none"> • Quantitatively monitor the mitigation sites until the performance standards have been met and restoration and enhancement of not less than 1:1 replacement of riparian habitats, sensitive natural communities, and federally protected wetlands has been achieved. • Implement adaptive management measures if, during monitoring, the mitigation sites do not demonstrate measurable progress achieving the necessary performance standards or if unforeseen circumstances damage the mitigation sites. Adaptive management measures will include but not be limited to: <ul style="list-style-type: none"> ○ Correctively re-grade areas if hydrologic or other conditions negatively affect the mitigation sites, ○ Add soil amendments if problem soils may be inhibiting plant growth, ○ Replant if plant survival is low or to increase plant species cover or diversity, ○ Install different plant species for plant species that are not surviving, and ○ Close trails or install barriers if human-caused impacts are damaging the mitigation sites. • Implement and monitor the required mitigation at alternative sites if the mitigation sites do not achieve the performance standards after the implementation of adaptive management measures. LACFCD shall conduct qualitative and annual quantitative monitoring and prepare annual monitoring reports until the established performance standards are achieved. • Ensure the allocation and encumbrance of the funding necessary to implement the Habitat Restoration Plan, adaptive management measures, alternative mitigation sites (if necessary), and long-term management and protection of the mitigation sites. • Submit a report of the monitoring results annually following implementation of the restoration and enhancement activities at the mitigation sites, to resource agencies as required by the Section 401 Certification, Section 404 permit, and a Streambed Alteration Agreement until the mitigation sites have met the performance standards. 							

*The Implementation and Monitoring phases are broken down into four categories: Final Plans and Specifications; Pre- Sediment Removal; Sediment Removal; and Reservoir Management. "Final Plans and Specifications" indicates that the mitigation measure must be incorporated into the final approved design, plans, and specifications for the project. "Pre- Sediment Removal" refers to measures that are required prior to the start of the sediment removal phase. "Sediment Removal" refers to all aspects of the Sediment Removal phase. "Reservoir Management" refers to all aspects of the Reservoir Management phase.

LIST OF APPENDICES

Appendix A – Habitat Restoration Monitoring Logs

Habitat Restoration Monitoring Logs