


County Sanitation Districts of Los Angeles County

Waste-by-Rail System Update




Waste-by-Rail System Overview



Mesquite Landfill Progress

- Utilities – water & power Jul 2007
- Roads & drainage Jul 2008
- Operations facilities Dec 2008
- Water distribution system Dec 2008
- Groundwater monitoring Dec 2008
- Composite liner Dec 2008
- Landfill construction complete Dec 2008

Mesquite Development Progress



Mesquite Development Progress




Puente Hills Intermodal Facility



Puente Hills Intermodal Facility Progress

- Design contract awarded Jul 2007
- EIR released Dec 2007
- City of Industry issued CUP Jul 2008
- Utilities relocated May 2009
- Building demolition began Jul 2009
- Access road construction began Nov 2009

Puente Hills Intermodal Facility



Other

- MRL CUP Amendment Feb 2007
 - Supplemental EIR
 - 4,000 tpd truck
- UPRR Transportation Contract Jul 2009
 - 2 trains/day
 - 15 year term

Next Steps

- 2010 – Mesquite CUP amendment for 4,000 tpd by truck
- Mid 2010 – Begin Mesquite rail yard construction
- Mid 2010 – Begin Puente Hills rail construction
- 2012 – Waste-by-Rail system operational